



February 25, 2020

City of South San Francisco  
c/o Julie Barnard  
400 Grand Ave  
South San Francisco, CA 94080

via electronic email

RE: 200 Linden Avenue project

Julie,

Hisense is requesting a DDA Extension of Time as a result of unusually severe weather, unforeseen soil conditions, and PG&E Rule 20 underground conversion work. Subsequently, these issues directly impacted the progress of construction and the corresponding baseline schedule. Although we are committed to finding ways to reduce the impacts of these delays, the project is currently projected to have TCO by 12/31/2020.

The following information outlines a general scope of the revised schedule:

<u>Activity Name</u>	<u>Completion Date</u>
Structural Concrete Flooring	March 2020
Interior Structural Framing	June 2020
Interior Unit Drywall	August 2020
Exterior Skin	October 2020
Interior Unit Finishes	November 2020
TCO	December 2020

If further information is needed, please contact me.

Yours,

Ken Cui

