

Attachment 1

Measure W – Community Civic Campus - 2018/2019 Quarter 3 Budget Report

Total project expenditures from FY 2015/16 through Q3 FY 2018/19 are \$14,143,447 and include the purchase of the PUC parcels. The budget for Fiscal Year 2018/2019 is \$13,952,960 and is comprised of prior FY 2017/2018 roll over funds of \$5,284,960 and FY 2018/19 budget allocation of \$8,668,000. For Quarter 3, 2018/2019 \$1,319,552 was expended for a total Fiscal Year-to-Date of \$3,732,972. See Table 1 below for more detailed information. Numbers are rounded to the nearest dollar and explain minor discrepancies in totals.

TABLE 1

Description	2018/19 Budget	2018/19 Committed / Planned (A)	2018/19 Q1 Expended (B)	2018/19 Q2 Expended (C)	2018/19 Q3 Expended (D)	FY Subtotal Expended (F)	Committed minus Expended (A - F)
FINANCIAL							
BOND MANAGEMENT	81,721	\$ 81,721	\$ -	\$ -	\$ -	\$ -	\$ 81,721
SUBTOTAL:	81,721	\$ 81,721	\$ -	\$ -	\$ -	\$ -	\$ 81,721
PRE-DESIGN							
TRAFFIC	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
ENVIRONMENTAL	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
APPRAISALS / OFFERS*	*	*	*	*	*	\$ -	*
SITE & BART TUNNEL SURVEY	\$ 103,300	\$ 103,300	\$ 15,000	\$ -	\$ -	\$ 15,000	\$ 88,300
SUBTOTAL:	\$ 103,300	\$ 103,300	\$ 15,000	\$ -	\$ -	\$ 15,000	\$ 88,300
DESIGN							
MASTER ARCHITECT	\$ 8,761,720	\$ 8,761,720	\$ 1,486,914	\$ 695,055	\$ 1,154,454	\$ 3,336,422	\$ 5,425,298
SPECIALTY CONSULTANTS	\$ 151,800	\$ 151,800	\$ -	\$ -	\$ 1,030	\$ 1,030	\$ 150,770
MISC. SERVICES	\$ 2,170,780	\$ 1,970,780	\$ -	\$ -	\$ -	\$ -	\$ 1,970,780
SUBTOTAL:	\$ 11,084,300	\$ 10,884,300	\$ 1,486,914	\$ 695,055	\$ 1,155,484	\$ 3,337,453	\$ 7,546,847
PROGRAM MANAGEMENT							
PROGRAM MANAGEMENT	\$ 1,839,360	\$ 1,839,360	\$ 146,517	\$ 60,769	\$ 150,945	\$ 358,231	\$ 1,481,129
OFFICE SUPPLIES	\$ 5,000	\$ 5,000	\$ 25	\$ -	\$ -	\$ 25	\$ 4,975
OUTREACH / FUNDRAISING	\$ 276,000	\$ 276,000	\$ 1,690	\$ 7,450	\$ 13,123	\$ 22,263	\$ 253,737
MISC. SERVICES	\$ 563,279	\$ 537,774	\$ -	\$ -	\$ -	\$ -	\$ 537,774
SUBTOTAL:	\$ 2,683,639	\$ 2,658,134	\$ 148,232	\$ 68,219	\$ 164,068	\$ 380,519	\$ 2,277,615
TOTALS:	\$ 13,952,960	\$ 13,727,455	\$ 1,650,146	\$ 763,274	\$ 1,319,552	\$ 3,732,972	\$ 9,994,483

There are several consultant contracts in place to support the project work. Table 2 provides a list of the contractors that have and are providing a range of specialty services for this project. Highlighted in blue are active contracts. *

TABLE 2

Firm / Consultant	Service Type	Amount Approved
Public Financial Management	Financial (Bond Consultant)	\$81,724
Kimley Horn	Traffic (supports CEQA)	\$69,582
Michael Baker	CEQA	\$124,738
Kitchell CEM	Program Management	\$1,839,360
Ninyo & Moore	Phase II Environmental and Geotechnical Services	\$126,650
BKF	Site/Boundary Survey including BART Tunnel Survey Coordination Survey	\$153,950
Land Economics Consultants LLC	Economic Study (supports SmithGroup)	\$58,200
SmithGroup	Master Architect	\$8,761,720
Partnership Resources Group	Financial (Fundraising)	\$76,000
The Collective Potential	Program Management (Consultant)	\$20,825
Telecommunications Engineering Services (TEA)	City IT Systems Expert (Consultant)	\$150,000

*Amounts shown reflect fiscal year budget approval