



OMP STORMWATER CAPTURE PROJECT (SD1801)

ACCEPTANCE OF THE CONSTRUCTION
IMPROVEMENTS

SEPTEMBER 14, 2022

Grit Chamber: Before, During, and After



Colma Creek: Before, During, and After



Infiltration Gallery & Cistern: Before, During, and After



CONSTRUCTION COST

The total construction cost incurred for the project is summarized as follows:

	Project Budget	Actual Costs
Minerva Construction – Construction Contract	\$8,747,430.00	\$8,747,430.00
Construction Contingency (20% projected versus 10% actual)	\$1,749,486.00	\$863,608.00
Total Construction Budget / Costs	\$10,496,916.00	\$9,611,038.00

AWARD WINNING PROJECT

- **2022 California Stormwater Quality Association (CASQA) Award**
- **American Public Works Association (APWA) Project of the Year**



QUESTIONS?