EXHIBIT B

SCHEDULE EXTERIOR BUILDING ENVELOPE

Activity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Trade / Responsibility		2022										
							Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	J	
RF-140	Install Rashing @ Parapet	5	5	08-09-22	08-15-22	Roof						nstal	Flashing @ Par	apet				
RF-150	Install Metal Panels @ ParapetWall	10	10	08-16-22	08-29-22	Roof	l		<u> </u>	İ	<u> </u>			anels @ Parapet			<u> </u>	
Exterior Buildout		189	135	01-18-22 A	10-13-22]	T				
EXT-150	Frame Exterior Walls at Garage	29	0	01-18-22 A	02-28-22 A	Framing	rame Exterior	Walls at Garas	ri.									
EXT-310	Fab Rollup Door Supports	41	0	01-26-22 A	03-07-22 A	Metal Misc	Fab Rollup	Door Supports										
EXT-160	Terminate Below Grade Waterproofing at Garage Area	3	0	03-02-22 A	03-04-22 A	Waterproof	Terminate B	elow Grade Wa	riemproofing at Gara	ge Area								
EXT-370	Sheathing Rip at Bottom of Wall	1	0	03-02-22 A	03-02-22 A		Sheathing Ri	at Bottom of V	Vál				İ	İ			İ	
EXT-300	Install Rollup Door Supports	3	0	03-09-22 A	03-11-22 A	Metal Misc	Install R	llup Door Supp	alts				1	T				
EXT-340	Place Curbs at Rollup Door Supports	5	0	03-15-22 A	03-21-22 A		Pla	or Curbs at Ro	lipp Door Supports									
EXT-210	Field Measure and Fab Plaster Rashing	8	0	03-17-22 A	03-28-22 A	Sheet Metal		Field Messure	and Fab Plaster F	ashing								
EXT-350	Finish Framing to Garage Door Openings	2	0	03-22-22 A	03-23-22 A		I F	nish Framing to	\$arage Door Ope	mings								
EXT-360	R/I Electrical at Garage Plaster Wall	4	0	03-28-22 A	03-31-22 A		•	R/I Electrical	å Garage Plaster	Wall				<u> </u>				
EXT-160	Flashing at Garage Area Plaster Wall	3	0	03-29-22 A	03-31-22 A	Sheet Metal		Flashing at 0	drage Area Plaste				T	T				
EXT-110	Sheath Exterior Walls at Garage	2	1	04-04-22 A	04-05-22	Framing	l	Sheath E	derior Walls at Gar	pge								
EXT-120	Air Barrier at Gerage	5	3	04-04-22 A	04-08-22	Framing	l	AirBami	er at Gerage									
EXT-190	Plaster Lathe and Trim	4	4	04-11-22	04-14-22	Plast Stucco	l	Plast	e c Lathe and Trim									
EXT-200	Scratch Coat Plaster	2	2	04-15-22	04-18-22	Plast Stucco			salich Coat Plaster					<u> </u>				
EXT-290	Field Measure and Fab CW SII Flashing	10	10	04-15-22	04-28-22	Sheet Metal			Field Measure a	nd Fab CW Sill	Blashing]	T				
EXT-320	Scratch Coat Cure	2	2	04-19-22	04-20-22	Plast Stucco	-7-Day Wor	Week 🛮 S	optoh Coat Cure									
EXT-250	Brown Coat Plaster	3	3	04-21-22	04-25-22	Plast Stucco	l	•	Brown Coat Plasi	er .								
EXT-280	Brown Coat Cure	6	6	04-26-22	05-01-22	Plast Stucco	S8 - 7-Day \	Vork Week	Brown Coat C	ire								
EXT-330	Crack Isolation	3	3	06-02-22	05-04-22	Plast Stucco	l		 Crack Isolat 					<u> </u>				
EXT-270	Finish Coat Plaster	2	2	06-05-22	05-06-22	Plast Stucco			Finish Coa	Plaster				T				
EXT-280	Flashing at Curtainwall Sill (GL 6 Counter-Clockwise)	20	20	05-09-22	06-06-22	Sheet Metal	l			Flashing a	CurtainwallSill (GL 6 Counter-Cl	ockwise)					
EXT-100	Curtain Wall - GL 1-7.5	10	10	05-16-22	05-27-22	Glazing	l		_	Curtain Wall - G	1-7.5							
EXT-140	Curtain Wall - GL 7.5-End	37	37	05-31-22	07-21-22	Glazing	l				• a	tain Wall - GL 7	.\$ End					
EXT-220	Install Exterior Doors	5	5	07-22-22	07-28-22	Glazing			<u> </u>			Install Exterior (<u> </u>				
EXT-230	Install Light Fixtures	5	5	07-22-22	07-28-22	Elect	l		T			Install Light Fix		T				
EXT-240	Install MEPF Trim	5	5	07-22-22	07-28-22	MEP	l					Install MEPF To	ί'n					
EXT-130	Install Curtain Wall at Personnel Hoist	5	5	10-07-22	10-13-22	Glazing	l							nstall (urtain Wall at Pe	rsonnel Hoist		